



August 2026 Monthly Report

Activities in July 2026

Agenda Item 7a


Delivering The Future: DCA At Work

KEY UPDATES FROM ACROSS THE PROJECT

- Development of performance baseline (cost & schedule) to support program implementation to be released in mid-2027
- Conduct field studies (surveys, geotechnical & geoenvironmental investigations) for further advancement of ground characterization along the project alignment
- Development of internal management plans, procedures, and governance updates for transitioning to delivery phase

Executive Summary

Actual/Forecasted Expenditures



Financials

- FY25-26 Budget = \$65.0M
- Financial Performance: EAC = \$65.0M; \$58.6M committed; \$0.7M incurred
- Work Progress 8% complete vs. 7% estimated spent

Procurements

- Programmatic Geotechnical Services procurement underway

Outreach

- DCA Executive Director featured on California Insider on DCP approach and long-term benefits
- Social series on DCP's Different Approach to Infrastructure rolling out in August
- Designing new fact sheets and developing videos on intakes and launch sites

Activities and Highlights

TECHNICAL SERVICES	LAND ACQUISITION	ENVIRONMENTAL
JULY 2026 HIGHLIGHTS		
- Continued development of Draft Basis of Design Report (BODR) - Preparation of the Class 3 Cost Estimate and construction schedule update in progress - Geotechnical explorations planned to continue through early November	- Judge granted approval for Batch 4 COEs to be extended for an additional year - Coordinated property boundary surveys (Professional Land Survey Act) - Coordinated with Technical Services team on upcoming geotechnical explorations for next fiscal year	- Coordinated with DCO and Technical Services to provide input to the Pre-implementation Phase Authorization (PIPAP) studies in accordance with the California Department of Fish and Wildlife Incidental Take Permit and U.S. Fish and Wildlife Service Biological Opinion - Continued to support DCO with Delta Plan Consistency Determination with the Delta Stewardship Council
ONGOING		
- Continue to advance the BODR and Baseline (Class 3 Cost Estimate and schedule) for release in Q2/2027 - Continue to manage the delivery of Geotechnical field investigations and survey activities scheduled through end of 2026 - Continue to support permitting activities - CPOD and CEQA	- Manage development for temporary access rights to support field explorations - Continue to receive title reports - Continue to work with DCO on refinements to real estate process with the JEPA - Continue to coordinate with Technical Services team on proposed ROW needs	Continue coordination with Technical Services team to confirm interpretation of environmental commitments and ensure inclusion of environmental commitments in the BODR; development of environmental monitoring implementation during design and construction phases

Activities and Highlights

PROGRAM SUPPORT	COMMUNICATIONS	LEGAL	EXECUTIVE OFFICE
JULY 2026 HIGHLIGHTS			
- Implementation of FY 26/27 budget and initiated closeout of FY 25/26 - Development of DCA Delivery Phase Organizational Structure with Executive Office and Technical Services - Kickoff of Quality Program enhancements to Deliverables Review and Acceptance Processes	- DCA Executive Director featured on California Insider on DCP approach and long-term benefits - Relaunched 'About US' page to strengthen website messaging - Social series on DCP's Different Approach to Infrastructure rolling in August - New "Know Before You Go" email for DCP tour attendees	Continued to support on-going DCA activities, including assistance on the on-going geotechnical procurement	- Continued participation in the JEPA update negotiations with the PWAs and DWR - Managed the Issuance/Execution of new Task Orders for FY26/27 - Begin close-out activities for FY25/26 Contracts and Task Orders - Planned for and participated in industry events
ONGOING			
- Ongoing development of PMO soft costs in coordination with Technical Services related to the BODR Class 3 Cost Estimate, Schedule, and Risk Analysis - Update and refinement of Program Schedule - Complete reviews of SOQs for Geotechnical Services RFQ; prepared materials for beginning contract negotiations	- Continue supporting Geotechnical fieldwork communications coordination - Designing new fact sheets and developing videos on intakes and launch sites - Finalizing strategy for FY26/27 conferences and events	- Continue supporting legal needs for DCA and DWR - Assist Program Support and Executive Office with procurements	- Plan and participate in industry events to provide DCP updates - Continue furthering JEPA negotiation workshops with PWAs and DWR for resolution of issues and priorities - Finalize execution process of new Task Orders for FY26/27 and onboard new resources - Continue FY25/26 close-out activities to wrap up the financials and final acceptance of deliverables

Communications Dashboard: July 2026

Upcoming

- Create new fact sheets and develop updated videos on intakes and launch sites
- Attend and exhibit at SoCal BIA and Urban Water Institute conferences
- Rollout of social series on DCP's *Different Approach to Infrastructure*
- Continue communications support for fieldwork

Activities

- DCA Executive Director featured on California Insider, highlighting DCP's purpose, approach and benefits to a statewide audience
- Relaunched *About Us* page to strengthen website messaging
- Finalizing strategy for FY 2026-27 conferences and events
- New "Know Before You Go" email for DCP tour attendees



Inside California's \$20 Billion Water Tunnel Decision | Graham Bradner

Website & Social Media

Website Sessions	1,993
Pageviews	3,794
Posts	13
Followers	4,814
Post Impressions	1,524
Reactions	37

Materials

New Materials:

- DCA Tour Posters
- CA Insider Interview News Hub Post

Events

Upcoming: SoCal BIA Water Conference, Urban Water Institute (UWI) Annual Conference, Orange County Water Summit, Construction Network Presentation

Budget | SUMMARY

FY26/27 DCA budget has been approved at \$65.0M (Table 1). We are currently forecasting an Estimate at Completion (EAC) budget of \$65.0M (Table 1) The DCA has committed \$58.6M (details in Tables 2 and 3) and has incurred \$0.7M in expenditures since July 1, 2026 (details in Tables 2 and 3). Planned vs Actual cash flow curves are shown in Figure 1.

Table 1 | Monthly Budget Summary (FY 26-27)

	Original Budget	Current Budget	Current Commitments	Incurred to Date	EAC	Variance (Surplus)/Deficit
Program Management Office						
Executive Office	\$ 8,645,000	\$ 8,645,000	\$ 6,857,797	\$ 204,120	\$ 7,852,655	\$ (792,345)
Community Engagement	1,581,400	1,581,400	1,328,657	119,507	1,581,400	-
Program Controls	9,863,000	9,863,000	9,883,270	253	9,883,556	20,556
Administration	6,510,000	6,510,000	5,653,337	355,869	6,660,703	150,703
Procurement and Contract Administration	1,119,900	1,119,900	1,119,840	-	1,119,900	-
Property	1,361,200	1,361,200	1,360,937	-	1,361,200	-
Permitting Management	3,030,600	3,030,600	2,504,866	21,259	3,030,600	-
Health and Safety	438,600	438,600	438,827	-	438,880	280
Quality Management	288,300	288,300	288,285	-	288,300	-
Sustainability	97,100	97,100	97,000	-	97,100	-
Geotechnical Management	2,576,400	2,576,400	3,192,799	-	3,192,799	616,399
Survey and Mapping Management	683,800	683,800	683,701	-	683,800	-
Program Initiation						
Engineering	\$ 8,975,200	\$ 8,975,200	\$ 8,863,584	\$ -	\$ 8,979,607	\$ 4,407
Program Delivery						
Programmatic Geotech	16,538,500	16,538,500	14,066,526	-	16,538,500	-
Survey Management	\$ 212,200	\$ 212,200	\$ 212,152	\$ 6,326	\$ 212,200	\$ -
Survey Control Network	161,900	161,900	161,850	7,334	161,900	-
ROW Mapping	2,379,900	2,379,900	1,379,833	29,602	2,379,900	-
Aerial Mapping	537,000	537,000	536,902	-	537,000	-
	\$ 65,000,000	\$ 65,000,000	\$ 58,630,162	\$ 744,271	\$ 65,000,000	\$ 0

Budget | DETAIL

Table 2 | FY 26-27 Budget Detail, 1 of 3

Work Breakdown Structure	Original Budget	Current Budget	Current Commitments	Pending Commitment Changes	Actuals Received	Remaining Budget	% of Budget Incurred	Estimate At Completion	Variance (Surplus)/Deficit
Delta Conveyance	\$ 65,000,000	\$ 65,000,000	\$ 58,630,162	\$ -	\$ 744,271	\$ 64,255,729	1%	\$ 65,000,000	\$ 0
Executive Office	8,645,000	8,645,000	6,857,797	-	204,120	8,440,880	3%	7,852,655	(792,345)
Executive Office	5,779,500	5,779,500	5,171,283	-	165,659	5,613,841	3%	5,779,500	-
Legal	812,700	812,700	811,286	-	-	812,700	0%	812,700	-
Treasury	389,100	389,100	377,948	-	38,461	350,639	10%	389,100	-
Human Resources	602,800	602,800	497,280	-	-	602,800	0%	602,800	-
Undefined Allowance	1,060,900	1,060,900	-	-	-	1,060,900	0%	268,555	(792,345)
Community Engagement	1,581,400	1,581,400	1,328,657	-	119,507	1,461,893	9%	1,581,400	-
Management	1,097,800	1,097,800	1,097,783	-	93,947	1,003,853	9%	1,097,800	-
Community Coordination	250,000	250,000	-	-	-	250,000	0%	250,000	-
Outreach	233,600	233,600	230,874	-	25,560	208,040	11%	233,600	-
Program Controls	9,863,000	9,863,000	9,883,270	-	253	9,862,747	0%	9,883,556	20,556
Management	503,700	503,700	503,662	-	253	503,447	0%	503,700	-
Risk Management	109,700	109,700	109,613	-	-	109,700	0%	109,700	-
Cost Management	1,458,100	1,458,100	1,458,078	-	-	1,458,100	0%	1,458,100	-
Schedule Management	1,726,300	1,726,300	1,726,275	-	-	1,726,300	0%	1,726,300	-
Document Management	435,800	435,800	435,758	-	-	435,800	0%	435,800	-
Cost Estimating	3,357,200	3,357,200	3,377,686	-	-	3,357,200	0%	3,377,756	20,556
Governance	2,272,200	2,272,200	2,272,199	-	-	2,272,200	0%	2,272,200	-
Administration	6,510,000	6,510,000	5,653,337	-	355,869	6,154,131	6%	6,660,703	150,703
Management	1,738,700	1,738,700	1,738,692	-	-	1,738,700	0%	1,738,700	-
Facilities	1,716,900	1,716,900	1,566,193	-	224,507	1,492,393	14%	1,808,303	91,403
Information Technology	3,054,400	3,054,400	2,348,453	-	131,362	2,923,038	6%	3,113,700	59,300
Procurement & Contract Administration	1,119,900	1,119,900	1,119,840	-	-	1,119,900	0%	1,119,900	-
Procurement Management	1,119,900	1,119,900	1,119,840	-	-	1,119,900	0%	1,119,900	-

Budget | DETAIL

Table 2 | FY 26-27 Budget Detail, 2 of 3

Work Breakdown Structure	Original Budget	Current Budget	Current Commitments	Pending Commitment Changes	Actuals Received	Remaining Budget	% of Budget Incurred	Estimate At Completion	Variance (Surplus)/Deficit
Property	1,361,200	1,361,200	1,360,937	-	-	1,361,200	0%	1,361,200	-
Management	241,300	241,300	241,211	-	-	241,300	0%	241,300	-
Property Agents	196,000	196,000	195,879	-	-	196,000	0%	196,000	-
Temporary Entrance Permits	420,200	420,200	420,155	-	-	420,200	0%	420,200	-
Land Purchase	103,700	103,700	103,692	-	-	103,700	0%	103,700	-
Court Ordered Entry	400,000	400,000	400,000	-	-	400,000	0%	400,000	-
Permitting Management	3,030,600	3,030,600	2,504,866	-	21,259	3,009,341	1%	3,030,600	-
Management	1,710,100	1,710,100	1,538,898	-	21,259	1,688,841	1%	1,710,100	-
Permit Monitoring & Compliance	1,320,500	1,320,500	965,968	-	-	1,320,500	0%	1,320,500	-
Health & Safety	438,600	438,600	438,827	-	-	438,600	0%	438,880	280
Management	434,600	434,600	434,547	-	-	434,600	0%	434,600	-
Security Services	4,000	4,000	4,280	-	-	4,000	0%	4,280	280
Quality Management	288,300	288,300	288,285	-	-	288,300	0%	288,300	-
Management & Auditing	288,300	288,300	288,285	-	-	288,300	0%	288,300	-
Sustainability	97,100	97,100	97,000	-	-	97,100	0%	97,100	-
Management	97,100	97,100	97,000	-	-	97,100	0%	97,100	-
Geotechnical Management	2,576,400	2,576,400	3,192,799	-	-	2,576,400	0%	3,192,799	616,399
Management	2,576,400	2,576,400	3,192,799	-	-	2,576,400	0%	3,192,799	616,399
Survey & Mapping Management	683,800	683,800	683,701	-	-	683,800	0%	683,800	-
Management	683,800	683,800	683,701	-	-	683,800	0%	683,800	-
Engineering	8,975,200	8,975,200	8,863,584	-	-	8,975,200	0%	8,979,607	4,407
Management & Administration	3,013,700	3,013,700	2,899,990	-	-	3,013,700	0%	3,013,700	-
Basis of Design Reports	3,745,700	3,745,700	3,743,386	-	-	3,745,700	0%	3,745,700	-
Program Delivery Planning	2,215,800	2,215,800	2,220,207	-	-	2,215,800	0%	2,220,207	4,407


Budget | DETAIL

Table 2 | FY 26-27 Budget Detail, 3 of 3

Work Breakdown Structure	Original Budget	Current Budget	Current Commitments	Pending Commitment Changes	Actuals Received	Remaining Budget	% of Budget Incurred	Estimate At Completion	Variance (Surplus)/Deficit
Project Delivery	16,538,500	16,538,500	14,066,526	-	-	16,538,500	0%	16,538,500	-
Project Geotechnical	16,538,500	16,538,500	14,066,526	-	-	16,538,500	0%	16,538,500	-
Survey Management	212,200	212,200	212,152	-	6,326	205,874	3%	212,200	-
Survey Management	212,200	212,200	212,152	-	6,326	205,874	3%	212,200	-
Survey Control Network	161,900	161,900	161,850	-	7,334	154,566	5%	161,900	-
Field Survey Control Coordinates	161,900	161,900	161,850	-	7,334	154,566	5%	161,900	-
ROW Mapping	2,379,900	2,379,900	1,379,833	-	29,602	2,350,299	2%	2,379,900	-
Boundary Survey / ROW Survey Support	2,379,900	2,379,900	1,379,833	-	29,602	2,350,299	2%	2,379,900	-
Aerial Mapping	537,000	537,000	536,902	-	-	537,000	0%	537,000	-
Aerial Survey	537,000	537,000	536,902	-	-	537,000	0%	537,000	-

Budget | DETAIL

Figure 1| FY 26-27 Cash Flow to Date



Contracts

Table 3 - Contract Summary (FY 26-27)

Description	Commitment Amount		Invoiced to Date		Percent Invoiced
Delta Conveyance	\$	58,630,162	\$	744,271	1%
Jacobs Engineering Group Inc.	\$	18,365,980	\$	-	0%
Hamner, Jewell & Associates	\$	86,815	\$	-	0%
Bender Rosenthal, Inc.	\$	415,058	\$	-	0%
Associated Right of Way Services, Inc.	\$	109,064	\$	-	0%
Michael Baker International, Inc.	\$	598,095	\$	-	0%
Psomas	\$	1,692,642	\$	43,262	3%
Parsons	\$	12,447,311	\$	-	0%
Prime US-Park Tower, LLC	\$	1,351,875	\$	221,201	16%
110 Holdings dba Launch Consulting, LLC	\$	943,549	\$	61,970	7%
JAMBO-Silvacom LTD	\$	41,579	\$	38,499	93%
Best Best & Krieger	\$	811,286	\$	-	0%
Metropolitan Water District of S. California	\$	853,648	\$	-	0%
Dept of Water Resources	\$	750,000	\$	-	0%
AECOM Technical Services	\$	14,066,526	\$	-	0%
Gwendolyn Buchholz, Permit Engineer Inc	\$	255,110	\$	21,259	8%
Bradner Consulting LLC	\$	648,495	\$	53,639	8%
D.R. McNatty & Associates, Inc.	\$	24,000	\$	24,000	100%
Alliant Insurance	\$	30,304	\$	27,549	91%
Lucas Public Affairs, LLC	\$	1,303,652	\$	117,527	9%
STV Incorporated	\$	1,974,591	\$	-	0%
National Constructors' Group, Inc.	\$	503,763	\$	56,263	11%
CohnReznick Advisory LLC	\$	636,915	\$	55,758	9%
Schnabel Engineering West, Inc	\$	274,881	\$	-	0%
Project Neutral, Inc.	\$	120,600	\$	-	0%
FlexTG LLC	\$	83,216	\$	6,190	7%
Consolidated Communications, Inc.	\$	94,146	\$	-	0%
AT&T	\$	46,200	\$	1,595	3%
Agreements <\$15k	\$	100,862	\$	15,559	15%

S/DVBE Status

FY 26-27

DCP Overview									
Total Delta Conveyance Commitment	Total Delta Conveyance Invoiced	Total SBE Commitment	Total DVBE Commitment	Total SBE Invoiced	Total DVBE Invoiced	SBE Total % Committed	DVBE Total % Committed	SBE Total % Invoiced	DVBE Total % Invoiced
\$58,630,162	\$744,271	\$0	\$0	\$0	\$0	0%	0%	0%	0%

SBE/DVBE Vendor Detail								
Prime	Sub Consultant	SBE Status	Prime Commitment	Prime Invoiced to Date	SBE/DVBE Commitment	SBE/DVBE Invoiced to Date	SBE/DVBE % Committed	SBE/DVBE % Invoiced

As of the production of this report, no invoices that contain SBE/DVBE data have been submitted

Contract Procurement

Active Procurement(s)


Programmatic Geotechnical Exploration & Reporting

Geotechnical investigation, testing, data derivation, and reporting services during the completion of planning and for the implementation phase of the DCP is ongoing.

Progress Reporting

As of 7/31/2026

Budget Allocation Summary




Progress Reporting Notes

- **'Percent Complete of Contracted Work'** represents overall progress of work completed from the beginning of the fiscal year through the most recent completed month. Overall work progress is a cost-weighted calculation of deliverable-based progress and labor effort as described in vendor agreements and updated monthly.
- **'Estimate Percent Spent'** provides an approximation of fiscal year costs through the most recent completed month. Actual costs may be revised based on invoice details. Percent calculations of expenditures are based on the amount spent compared to the contracted work for FY 25/26.

Total Delta Conveyance Contracts

8% Complete of Contracted Work / 7% Estimated Spent

FY 26-27 Agreements & Task Orders



Fiscal Year 2025-26 Financial Reports

Budget | SUMMARY

FY25/26 DCA budget was approved at \$65.0M (Table 1A). We are currently forecasting an Estimate at Completion (EAC) budget of \$58.2M (Table 1A), \$6.8M below the approved budget. The DCA has committed \$61.2M (details in Tables 2A and 3A) and has incurred \$51.0M in expenditures since July 1, 2025 (details in Tables 2A and 3A). The underrun in the budget is due to multiple considerations including slower than planned expenditures on geotechnical and survey work, property access delays, and release of the remaining unallocated reserve. Planned vs. Actual cash flow curves are shown in Figure 1A.

Table 1A | Monthly Budget Summary (FY 25-26)

	Original Budget		Current Budget		Current Commitments		Incurred to Date		EAC	Variance (Surplus)/Deficit		
Program Management Office												
Executive Office	\$	5,002,300	\$	7,002,300	\$	6,264,253	\$	5,463,719	\$	5,928,253	\$	(1,074,047)
Community Engagement		1,449,000		1,449,000		1,513,946		1,430,982		1,486,166		37,166
Program Controls		6,956,000		6,956,000		7,452,809		5,962,029		6,849,809		(106,191)
Administration		5,678,600		5,678,600		6,233,765		5,740,394		6,089,965		411,365
Procurement and Contract Administration		950,900		950,900		870,215		848,029		852,915		(97,985)
Property		1,269,600		1,269,600		1,268,695		595,060		745,060		(524,540)
Permitting Management		2,765,000		2,765,000		2,603,114		1,817,354		2,454,114		(310,886)
Health and Safety		400,100		400,100		402,008		387,720		387,208		(12,892)
Quality Management		541,200		541,200		491,190		467,229		476,990		(64,210)
Sustainability		424,600		424,600		304,543		287,689		286,043		(138,557)
Geotechnical Management		818,100		818,100		1,218,305		903,799		1,225,505		407,405
Survey and Mapping Management		265,900		265,900		278,468		215,544		286,468		20,568
Program Initiation												
Engineering	\$	27,260,600	\$	27,260,600	\$	26,346,844	\$	24,007,262	\$	26,452,344	\$	(808,256)
Program Delivery												
Programmatic Geotech	\$	11,218,100	\$	7,399,421	\$	4,601,020	\$	1,692,955	\$	4,123,020	\$	(3,276,401)
Survey Management		-		252,029		210,052		88,005		(79,672)		(331,700)
Survey Control Network		-		105,120		49,813		44,813		(10,495)		(115,614)
ROW Mapping		-		1,394,123		1,059,118		1,018,110		676,752		(717,371)
Aerial Mapping		-		67,407		15,413		12,398		(46,581)		(113,988)
Base Topographic Mapping		-		-		-		-		-		-
	\$	65,000,000	\$	65,000,000	\$	61,183,569	\$	50,983,090	\$	58,183,864	\$	(6,816,136)

Budget | DETAIL

Table 2A | FY 25-26 Budget Detail, 1 of 3

Work Breakdown Structure	Original Budget	Current Budget	Current Commitments	Pending Commitment Changes	Actuals Received	Remaining Budget	% of Budget Incurred	Estimate At Completion	Variance (Surplus)/Deficit
Delta Conveyance	\$ 65,000,000	\$ 65,000,000	\$ 61,183,569	\$ -	\$ 50,983,090	\$ 14,016,910	83%	\$ 58,183,864	\$ (6,816,136)
Executive Office	5,002,300	7,002,300	6,264,253	-	5,463,719	1,538,581	87%	5,928,253	(1,074,047)
Executive Office	3,276,700	5,276,700	4,741,232	-	4,445,717	830,983	94%	4,723,232	(553,468)
Legal	520,000	520,000	519,979	-	265,727	254,273	51%	419,979	(100,021)
Audit	18,000	18,000	18,000	-	16,080	1,920	89%	18,000	-
Treasury	355,300	355,300	347,613	-	202,503	152,797	58%	222,613	(132,687)
Human Resources	832,300	832,300	637,429	-	533,692	298,608	84%	544,429	(287,871)
Community Engagement	1,449,000	1,449,000	1,513,946	-	1,430,982	18,018	95%	1,486,166	37,166
Management	823,900	823,900	1,142,731	-	1,131,576	(307,676)	99%	1,140,251	316,351
Community Coordination	250,000	250,000	-	-	-	250,000	0%	-	(250,000)
Outreach	375,100	375,100	371,215	-	299,405	75,695	81%	345,915	(29,185)
Program Controls	6,956,000	6,956,000	7,452,809	-	5,962,029	993,971	80%	6,849,809	(106,191)
Management	477,100	477,100	595,020	-	563,639	(86,539)	95%	581,020	103,920
Risk Management	349,700	349,700	299,631	-	280,976	68,724	94%	283,431	(66,269)
Cost Management	1,952,200	1,952,200	1,427,115	-	1,394,822	557,378	98%	1,389,415	(562,785)
Schedule Management	1,448,500	1,448,500	1,685,473	-	1,546,085	(97,585)	92%	1,658,973	210,473
Document Management	695,800	695,800	645,770	-	606,394	89,406	94%	604,870	(90,931)
Cost Estimating	158,300	158,300	1,486,647	-	558,918	(400,618)	38%	1,312,447	1,154,147
Governance	1,688,300	1,688,300	1,313,154	-	1,011,196	677,104	77%	1,019,654	(668,646)
Asset Management	186,100	186,100	-	-	-	186,100	0%	-	(186,100)
Administration	5,678,600	5,678,600	6,233,765	-	5,740,394	(61,794)	92%	6,089,965	411,365
Management	1,776,300	1,776,300	1,636,221	-	1,598,994	177,306	98%	1,616,621	(159,679)
Facilities	1,675,300	1,675,300	1,599,782	-	1,395,108	280,192	87%	1,494,782	(180,518)
Information Technology	2,227,000	2,227,000	2,997,762	-	2,746,293	(519,293)	92%	2,978,562	751,562
Procurement & Contract Administration	950,900	950,900	870,215	-	848,029	102,871	97%	852,915	(97,985)
Procurement Management	950,900	950,900	870,215	-	848,029	102,871	97%	852,915	(97,985)

Budget | DETAIL

Table 2A | FY 25-26 Budget Detail, 2 of 3

Work Breakdown Structure	Original Budget	Current Budget	Current Commitments	Pending Commitment Changes	Actuals Received	Remaining Budget	% of Budget Incurred	Estimate At Completion	Variance (Surplus)/Deficit
Property	1,269,600	1,269,600	1,268,695	-	595,060	674,540	47%	745,060	(524,540)
Management	-	-	-	-	-	-	0%	-	-
Property Agents	118,900	118,900	118,067	-	49,702	69,198	42%	49,703	(69,198)
Temporary Entrance Permits	826,900	826,900	660,506	-	233,145	593,755	35%	205,236	(621,664)
Land Purchase	173,800	173,800	340,122	-	312,212	(138,412)	92%	340,122	166,322
Court Ordered Entry	150,000	150,000	150,000	-	-	150,000	0%	150,000	-
Permitting Management	2,765,000	2,765,000	2,603,114	-	1,817,354	947,646	70%	2,454,114	(310,886)
Management	2,124,200	2,124,200	2,053,532	-	1,692,548	431,652	82%	2,030,532	(93,669)
Permit Monitoring & Compliance	640,800	640,800	549,582	-	124,805	515,995	23%	423,582	(217,218)
Health & Safety	400,100	400,100	402,008	-	387,720	12,380	96%	387,208	(12,892)
Management	400,100	400,100	400,008	-	386,220	13,880	97%	386,208	(13,892)
Security Services	-	-	2,000	-	1,500	(1,500)	75%	1,000	1,000
Quality Management	541,200	541,200	491,190	-	467,229	73,971	95%	476,990	(64,210)
Management & Auditing	541,200	541,200	491,190	-	467,229	73,971	95%	476,990	(64,210)
Sustainability	424,600	424,600	304,543	-	287,689	136,911	94%	286,043	(138,557)
Management	424,600	424,600	304,543	-	287,689	136,911	94%	286,043	(138,557)
Geotechnical Management	818,100	818,100	1,218,305	-	903,799	(85,699)	74%	1,225,505	407,405
Management	818,100	818,100	1,218,305	-	903,799	(85,699)	74%	1,225,505	407,405
Survey & Mapping Management	265,900	265,900	278,468	-	215,544	50,356	77%	286,468	20,568
Management	265,900	265,900	278,468	-	215,544	50,356	77%	286,468	20,568
Engineering	27,260,600	27,260,600	26,346,844	-	24,007,262	3,253,338	91%	26,452,344	(808,256)
Management & Administration	3,475,300	3,475,300	2,957,384	-	2,314,356	1,160,944	78%	3,017,384	(457,916)
Facility Studies	50,500	50,500	65,426	-	65,155	(14,655)	100%	65,426	14,926
Basis of Design Reports	21,091,900	21,091,900	21,075,653	-	19,958,656	1,133,244	95%	21,164,653	72,753
Program Delivery Planning	2,440,500	2,440,500	1,980,435	-	1,574,884	865,616	80%	1,977,935	(462,565)
Permit Engineering Support	202,400	202,400	267,946	-	94,212	108,188	35%	226,946	24,546


Budget | DETAIL

Table 2A | FY 25-26 Budget Detail, 3 of 3

Work Breakdown Structure	Original Budget	Current Budget	Current Commitments	Pending Commitment Changes	Actuals Received	Remaining Budget	% of Budget Incurred	Estimate At Completion	Variance (Surplus)/Deficit
Project Delivery	11,218,100	7,399,421	4,601,020	-	1,692,955	5,706,466	37%	4,123,020	(3,276,401)
Project Geotechnical	5,189,900	5,189,900	4,601,020	-	1,692,955	3,496,945	37%	4,123,020	(1,066,880)
Project Surveying & Mapping	1,818,700	21	-	-	-	21	0%	-	(21)
Undefined Allowance	4,209,500	2,209,500	-	-	-	2,209,500	0%	-	(2,209,500)
Survey Management	-	252,029	210,052	-	88,005	164,023	42%	(79,672)	(331,700)
Survey Management	-	252,029	210,052	-	88,005	164,023	42%	(79,672)	(331,700)
Survey Control Network	-	105,120	49,813	-	44,813	60,307	90%	(10,495)	(115,614)
Establish Survey Control Network Planni	-	105,120	49,813	-	44,813	60,307	90%	(10,495)	(115,614)
Survey Control Plan	-	-	-	-	-	-	0%	-	-
Field Survey Control Coordinates	-	-	-	-	-	-	0%	-	-
Survey Control Report	-	-	-	-	-	-	0%	-	-
ROW Mapping	-	1,394,123	1,059,118	-	1,018,110	376,014	96%	676,752	(717,371)
Boundary Survey / ROW Survey Suppc	-	1,394,123	1,059,118	-	1,018,110	376,014	96%	676,752	(717,371)
Aerial Mapping	-	67,407	15,413	-	12,398	55,009	80%	(46,581)	(113,988)
Aerial Survey	-	67,407	15,413	-	12,398	55,009	80%	(46,581)	(113,988)
Base Topographic Mapping	-	-	-	-	-	-	0%	-	-
Supplemental Topography	-	-	-	-	-	-	0%	-	-

Budget | DETAIL

Figure 1A | FY 25-26 Cash Flow to Date



Contracts

Table 3A - Contract Summary (FY 25-26), 1 of 2

Description	Commitment Amount		Invoiced to Date		Percent Invoiced
Delta Conveyance	\$	61,183,569	\$	50,983,090	83%
e-Builder, Inc.	\$	236,599	\$	236,599	100%
Jacobs Engineering Group Inc.	\$	31,826,064	\$	27,298,007	86%
Hamner, Jewell & Associates	\$	63,995	\$	29,117	45%
Bender Rosenthal, Inc.	\$	650,628	\$	512,357	79%
Associated Right of Way Services, Inc.	\$	54,072	\$	20,585	38%
Michael Baker International, Inc.	\$	135,000	\$	25,642	19%
Psomas	\$	1,199,395	\$	1,137,684	95%
Parsons	\$	11,915,848	\$	11,229,477	94%
Prime US-Park Tower, LLC	\$	1,342,276	\$	1,167,230	87%
110 Holdings dba Launch Consulting, LLC	\$	921,619	\$	867,713	94%
JAMBO-Silvacom LTD	\$	39,598	\$	36,665	93%
Best Best & Krieger	\$	519,979	\$	265,727	51%
Metropolitan Water District of S. California	\$	623,750	\$	425,622	68%
Dept of Water Resources	\$	500,000	\$	33,000	7%
AECOM Technical Services	\$	4,601,020	\$	1,692,955	37%
Gwendolyn Buchholz, Permit Engineer Inc	\$	245,913	\$	245,874	100%
IRIS Intelligence, LLC	\$	66,900	\$	66,900	100%
AVI-SPL LLC	\$	47,617	\$	14,993	31%
Bradner Consulting LLC	\$	629,610	\$	629,610	100%
D.R. McNatty & Associates, Inc.	\$	22,289	\$	4,500	20%
Alliant Insurance	\$	30,040	\$	27,549	92%
Lucas Public Affairs, LLC	\$	1,444,170	\$	1,416,554	98%
STV Incorporated	\$	816,570	\$	722,389	88%
LuxBus America	\$	18,750	\$	7,668	41%
National Constructors' Group, Inc.	\$	498,575	\$	466,044	93%
CohnReznick Advisory LLC	\$	939,126	\$	934,680	100%

Contracts

Table 3A - Contract Summary (FY 25-26), 2 of 3

Description	Commitment Amount		Invoiced to Date		Percent Invoiced
Schnabel Engineering West, Inc	\$	185,559	\$	120,298	65%
Project Neutral, Inc.	\$	482,782	\$	476,544	99%
FlexTG LLC	\$	27,787	\$	27,787	100%
Municipal Resource Group, LLC	\$	128,102	\$	78,848	62%
Miles Treaster & Associates	\$	18,000	\$	10,614	59%
Matthew Ian Keogh	\$	15,600	\$	3,835	25%
onPar Advisors LLC	\$	125,508	\$	125,508	100%
Carahsoft Technology Corporation (OpenGround)	\$	36,506	\$	26,901	74%
Santiago Water Strategies	\$	193,613	\$	141,075	73%
Carahsoft Technology Corporation (HootSuite)	\$	18,853	\$	18,853	100%
Consolidated Communications, Inc.	\$	24,492	\$	21,963	90%
Heavy Construction Systems Specialist, LLC	\$	77,220	\$	70,200	91%
Embrava USA, Inc.	\$	58,000	\$	57,186	99%
A2 Strategic Procurement Solutions, LLC	\$	73,990	\$	70,783	96%
IT Devices Online Inc	\$	83,712	\$	-	0%
Bentley Systems	\$	85,532	\$	77,720	91%
Agreements <\$15k	\$	158,910	\$	139,834	88%

S/DVBE Status

FY 25-26

DCP Overview									
Total Delta Conveyance Commitment	Total Delta Conveyance Invoiced	Total SBE Commitment	Total DVBE Commitment	Total SBE Invoiced	Total DVBE Invoiced	SBE Total % Committed	DVBE Total % Committed	SBE Total % Invoiced	DVBE Total % Invoiced
\$61,183,569	\$50,983,090	\$5,716,403	\$0	\$4,399,069	\$0	9%	0%	9%	0%

SBE/DVBE Vendor Detail								
Prime	Sub Consultant	SBE Status	Prime Commitment	Prime Invoiced to Date	SBE/DVBE Commitment	SBE/DVBE Invoiced to Date	SBE/DVBE % Committed	SBE/DVBE % Invoiced
AECOM Technical Services			\$4,601,020	\$1,692,955	\$0	\$0	0.0%	0.0%
	Inspection Services, Inc.	SBE			\$0	\$0	0.0%	0.0%
Associated Right of Way Services, Inc.			\$54,072	\$20,585	\$54,072	\$20,585	100.0%	100.0%
Bender Rosenthal, Inc.			\$650,628	\$512,357	\$650,628	\$512,357	100.0%	100.0%
FlexTG LLC			\$27,787	\$27,787	\$27,787	\$27,787	100.0%	100.0%
Hamner, Jewell & Associates			\$63,995	\$29,117	\$63,995	\$29,117	100.0%	100.0%
Jacobs Engineering Group Inc.			\$31,826,064	\$27,298,007	\$1,346,470	\$970,209	4.2%	3.6%
	5RMK	SBE			\$142,975	\$24,762	0.4%	0.09%
	JMA	SBE			\$720,039	\$582,629	2.3%	2.1%
	LCI	SBE			\$138,436	\$116,557	0.4%	0.4%
	Peter Wiseman	SBE			\$0	\$0	0.0%	0.0%
	Robert Marshall	SBE			\$0	\$0	0.0%	0.0%
	REY Engineers	SBE			\$275,020	\$204,873	0.9%	0.8%
	One World GeoSolutions	SBE			\$70,000	\$41,389	0.2%	0.2%
Lucas Public Affairs, LLC			\$1,444,170	\$1,416,554	\$326,093	\$285,540	22.6%	20.2%
	Lunia Blue	SBE			\$326,093	\$285,540	22.6%	20.2%
Municipal Resource Group, LLC			\$128,102	\$78,848	\$128,102	\$78,848	100.0%	100.0%
National Constructors' Group, Inc.			\$498,575	\$466,044	\$498,575	\$466,044	100.0%	100.0%
Parsons			\$11,915,848	\$11,229,477	\$2,620,682	\$2,008,580	22.0%	17.9%
	Chaves	SBE			\$2,620,682	\$2,008,580	22.0%	17.9%